

**Risk Assessment For**  
AR Entertainment's  
Mount Pleasant Way  
Stokesley Business Park  
Stokesley North Yorkshire  
TS9 5NZ

**ASSESSMENT UNDERTAKEN**  
Date: 29 Mar 2017  
Signed: R D Booth.  
Equipment **Fun Guys**

**ASSESSMENT REVIEW**  
1st: Sept 2017  
2nd: Mar 2018  
3rd: Sept 2018  
4th: Mar 2019

**LIST OF SIGNIFICANT HAZARDS**

**GROUPS AT RISK**

**EXISTING CONTROLS covered by information held**

Electrical Safety	Crowd	Funguys to be installed away from power or telephone lines
Electric shock	Operator	All electric wires are visually inspected for faults and fused ext. cables used. Equipment is PAT tested once a year
Trip	Crowd	All electrical cables are away from public through fares or protected.
Visual impairment	Traffic/pedestrians	Do not site in a position that could allow Funguy to blow into traffic or pedestrians.
Strong Wind	Crowd	If operating in strong wind, Funguys can be angled into the wind & or shortened to keep the Funguy vertical.
Hot Lamp	Operator	If lamp been used, fan to stay on at all times and remain on once lamp switched off to cool the lamp down.

# Fun Guys

## Equipment required

	No req	In van
Fun Guy Fan		
Fun Guy Sock		
Lamp		
Ratchet strap		
Plug Convertor		
Extensions		
Splitter		
Cable protectors		
Barrow		

Loading checked by:

Return loading checked by:

Event Manager

## Assembly Instructions

1. Put fans in required position making sure that there is no obstructions above i.e.: cables ,trees,buildings and not up against walls/fences
2. Place lamps in fan feed cable through hole in side of fan
3. Pull sock over fan to required length covering hole inside of fan and tighten ratchet strap
- 4 .Make safe all cable by gaffa tape or cable protectors

## Operating instructions:

1. Switch on fan first and adjust fan so fun guy inflates vertical
2. Once sock is inflated switch on lamp
3. When dismantling switch of lamp first and allow to cool before switching of sock

## Safety Instructions:

1. Cover cables with cable protctors
2. Keep public of fans and lamps
3. Making sure that there is no obstructions above i.e.: cables ,trees,buildings and not up against walls/fences

I have read and fully understand the risk assessment, assembly & operating instructions and any other safety procedures in relation to:

**Fun Guys** Signed:

Date:

Event Manager/Trainer:

Print name:

Print name: